

THIS AGREEMENT MUST BE COMPLETED BY APPLICANT
AND RETURNED WITH APPLICATION

LANDSCAPING AND SEEDING AGREEMENT

It is important for proper cover soil to be added to the system upon completion. Additional top soil may be required on shallow systems! This cover must be GOOD TOP SOIL, which will serve to cap the system and protect it from exposure and possible failure. After providing cover, many installers only provide a rough grade over the system, and require the homeowner to do additional dragging and smoothing. If the homeowner conducts the finished grading, please be careful not to remove any of the cover during this process. Any damage done to the cover of the system after the installer leaves is the HOMEOWNERS RESPONSIBILITY.

Seeding the entire system upon completion is very important! Lack of grass on a system may lead to erosion by wind and rain, which can expose the system to the elements. After final inspection it is recommended that seeding occur immediately. Winter wheat or fescue can serve as an intermediary before blue grass is added if necessary. If seeding is impossible, the system must be covered with straw until seeding occurs.

AGREEMENT:

I, _____, will provide the rough grading.

I, _____, will provide the finish grading.

I, _____, will seed the septic system.